

# Launton Parish Council Meeting

01/12/2022



# EWR2 Project Programme Summary – November 22



**Entry into  
Service  
Activities**




# Works and Track update

- All major earthworks and structures works have been completed in the subplot area.
- Ongoing program of snagging works underway.
- Compound reinstatement program in underway and on target.
- Please accept my apologies for the disruption caused by the recent HGV movements. No plans for any major upcoming HGV movements in the area.
  - The track slides shown below show the progress made over the past weeks
- Over 3km of track was laid during the last shift.
- 27 trains will deliver materials to the East and West where the track laying is being carried out.

# Track Laying Progress



Rail Train



- Total 66km track
- 45% complete
- 27 trains before Christmas



Swanbourne



Installation Train (NTC)



Cable Troughing

# Track Construction Sequence




Key:

Track Progress

HS2 Integration Area

Sequence

5





# **Community Engagement Island Wood's Pond Delivery of Stone carried out 30/11/2022**

---

# Contact Us




First Point of Contact:

Community Liaison Officer George Singh

[gsingh@ewralliance.co.uk](mailto:gsingh@ewralliance.co.uk)

Community Liaison Officer Thaina Sa'id

[bsaid@ewralliance.co.uk](mailto:bsaid@ewralliance.co.uk)



- 24/7 Network Rail Helpline – 03457 11 41 41
- Online portal and live chat – [www.networkrail.co.uk/contactus](http://www.networkrail.co.uk/contactus)
- Email – [publicinformation@ewralliance.co.uk](mailto:publicinformation@ewralliance.co.uk)



**Thank you**

